RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

Date: 02-07-2020

To,

ASSISTANT EXECUTIVE ENGINEER

KODIGEHALLI SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **IMPROVEMENTS TO ROADS AND DRAINS OF MARIYANNAPALYA AND SURROUNDING AREAS IN WARD NO.07 BYATARAYANAPURA.**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/ 136 /2019-20

2. Job code: 007-20-000004

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th Cross road, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 43,80,212.17/- (Rs. Forty Three Lakhs Eighty Thousand Two Hundred Twelve and Seventeen Paisa Only).

Thanking you,

Yours faithfully,

RUDRAPRASAD CONSULTANTS BANGALORE

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:-Improvements to Roads and Drains of Mariyannapalya and Surrounding Areas in Ward No.07 Byatarayanapura.

Name of Client	:	EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION,BBMP, BANGALORE
Contractor/ Agency:		Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Tender Contract Price		Rs 43,80,212.17/-
Date Of Inspection :		02-07-20
Status Of Bill	:	First & Final Bill
In the Presence of :		a) Assistant Engineer,Ward No 7 Kodigehalli Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and direction and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

3	Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
6	Provding and Fixing 10cms Thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15 cm thick well compacted cost of all materials labour curing ,complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory
7	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications and direction of site engineer in incharge	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE